

# Annual Stormwater Control Measure (SCM) Inspection Report UNDERGROUND DETENTION SYSTEM\*

Project Name: \_\_\_\_\_ Inspection Date: \_\_\_\_\_

SCM Location: \_\_\_\_\_ SCM ID Number: \_\_\_\_\_

*(If applicable and as labeled on Town-approved Construction Plans)*

\*All applicable OSHA requirements should be followed during an Underground Detention inspection.

**Code Key:**

<b>N/A = Not Applicable</b>	<b>M = Monitor (potential for future problem)</b>
<b>NP = Not a Problem</b>	<b>WN = Work Needed (not consistent with approved plans)</b>



**INFLOW POINTS**

Assessment	Code	Comments
Obstruction: vegetation/debris/sediment		
Structural condition		
Filter condition		
Other (describe)		

**UNDERGROUND VAULT**

Assessment	Code	Comments
Sediment/debris accumulation		
Access hatch condition		
Vault structural condition		
Baffles and/or weir condition		
Access ladder condition		
Oil accumulation		
Blocked, damaged, or plugged air vents		
Other (describe)		

**OUTLET DEVICE**

Assessment	Code	Comments
Obstruction: vegetation/debris/sediment		
Structural condition		
Erosion/undercutting		
Control valve operation		
Dissipator pad condition		
High-flow bypass (if applicable)		
Other (describe)		

**MISCELLANEOUS**

Assessment	Code	Comments
Trash/debris		
Access		
Vandalism		
Odors present		
Signage (if applicable)		
Other (describe)		

**PHOTOGRAPHS**

Attach color digital photographs of the site and SCMs including a caption describing each photo.

**ADDITIONAL COMMENTS**

---

---

---

---

---